

METITO (OVERSEAS) QATAR W.L.L

INTERNAL INSPECTION REQUEST

	Form	QHSE-ST069
	Rev	
	Date	
	Page	

Vendor	Covenart		
Client	Metito		
Project	Construction of final completion for Naufar project		
Project No	280201000		
Metito PO No			
IRRef No			
Stage of Inspection	Installation of Mashrabiya panel		
Date Inspection	10/6/2020		
Project Engineer and Manager	Muruli Dhara and Syed Rooman.		

S. No	Item Description	Qty.	Observations		
			A) Scratches need to be rectified.		
	Inspection for installation of Mashrbya Panel at building C and D		B) Mismatched color(shade) of the panel not be removed		
			C) Holes on the panels need to be filled		
			-DJdifferent L-bracket need to be of the same level		
			E) Some nut and bolt need to be tightened		
			F) Missing nuts need to be fixed		
			GJShaking of some of the panels need to rectified		
		1	H) Screws at some places need to be concealed		
			I) panels especially near the existing concrete wall bulged which need to be rectified.		
			JJDetail drawings not available for building c & D		
Н	Actions Required k£C TZ-F To	CLAI IDA) Action By		
	No Action Required				
	Attachment (if any) Drawings	44			
Name Burhan Kirmani					
Design	signation QA/QC Engineer				
Ap	Approved				
Ap	Approved with Comments Bhrend.				
No	ot Approved				